

Streetscape Projects

| Project | Budget | Status | Completion Date | On Schedule Y/N |
|--|----------------|--|---|---|
| Georgia Avenue, Florida Ave. To Barry Place | \$3.5 Million | Under Design- 65% anticipated 3/13 | Jun-13 (Design) Jul- 14 (Construction) | Yes |
| Sherman Avenue, Florida Ave. to Park Rd. | \$15.4 Million | Under Construction- 95% complete | Dec-12 | No. Behind schedule due to utility issues |
| Harvard Triangle | \$4.0 Million | Under Construction- 39% complete | Sep-13 | Yes |
| U Street, N.W. 9 th Street to 14 th Street | \$4 Million | Under Construction- 25% complete | May-13 | No. Behind schedule due to WMATA issues. |
| Florida Avenue, N.W., 9 th Street to Sherman Ave. | \$3.5 Million | Under Design- at 90% | Jun-13 (Design) Aug-14 (Construction) | Yes |
| Connecticut Ave. Phase 3 | \$6.0 Million | Under Design- 90% anticipated in 4/13 | Apr-13 (Design) May-14 (Construction) | Yes |
| Connecticut Ave. Phase 2 | \$2.5 Million | Under Construction- 85% complete | Apr-13 | Yes |
| New Hampshire Avenue, Dupont Circle to Virginia Avenue. | \$13.0 Million | Under Constriction- 20% complete | Mar-14 | Yes |
| Wisconsin Avenue, NW Massachusetts Ave. to 37 th Street | \$5.0 Million. | Construction is 86% complete. 37th and Tunlaw intersection early spring 2013. | Jun-13 | No. Additional work added to contract. |
| K Street, N.E. 7 th St Street to New jersey Ave. Ave | \$6.7 Million | 76% complete, on time and on budget | May-13 | Yes |
| 1 st Street, K St to New York Ave. | \$6.0 Million | Construction to start late March | Mar-14 | |
| New Jersey Ave, N St To Mass. Ave. N.W. | | Under Design, Until design is complete, cost estimate and schedule will not be available | | |
| Minnesota Ave., A Street to Sheriff Road | \$13.7 Million | Design is at 90%. Project will be phased in to two phases. Phase I (A St. SE to short of Benning Rd, NE) | Fall 2015 | Yes |