

Exhibit 163

To: [REDACTED]
Cc: Tim Kennedy[tkennedy@digioutdoor.com]
From: Donald MacCord
Sent: 2016-08-17T19:51:22Z
Subject: Re: FW: INSTALL PLAN
Received: 2016-08-17T19:51:22Z

[REDACTED] this looks great. Please proceed aggressively as possible

Best Regards,

Donald MacCord
Founder and Principal
Digi Outdoor Media Inc.
812 6th Street NE
Washington, DC
206.715.0565

On Aug 17, 2016 2:47 PM, [REDACTED] " [REDACTED]" > wrote:

Tim / Don

Provisional schedule below as discussed. [REDACTED] is updating the spreadsheet.

Our aim is to do sites in one night, but I am allowing 2 nights so we don't back up if there is a delay (like last night with crazy meth man or the night before with crazy weather)

[REDACTED]

[REDACTED]

[REDACTED]
[REDACTED]
[REDACTED] | [REDACTED]



Formerly k-nown as [REDACTED]

RECORD - 0001998

Confidential

From: [REDACTED]
Date: Wednesday, 17 August 2016 at 2:59 PM
To: [REDACTED]
Cc: Greg Miller <gmliller@digioutdoor.com>, [REDACTED] " [REDACTED] <[\[REDACTED\]@digioutdoor.com](mailto:[REDACTED]@digioutdoor.com)>, [REDACTED]
<[REDACTED]>
Subject: INSTALL PLAN

[REDACTED]

Please update the works program

WED 17th night

OSI - 1 Thomas Circle sign 1

[REDACTED] & 1 Kid – cladding at 111 Mass

THUR 18th night

OSI - 1 Thomas Circle sign 2

[REDACTED] & 1 Kid – cladding at 111 Mass

[REDACTED] & [REDACTED] – 4 x bracket install 111 Mass (12x24 sign locations)

FRI 19th night

OSI – 1101 Vermont x 2 signs

[REDACTED] & 1 Kid – cladding at 111 Mass

SAT 19th night

OSI – 111 Mass 12 x 24

[REDACTED] – Van Ness Centre

SUN 20th night

OSI – 111 Mass 12 x 24

██████████ – Van Ness Centre

MON 21st night

OSI - 1200 New Hampshire

TUES 22nd night

OSI - 1200 New Hampshire

WED 23rd night

OSI – 700 H St

THUR 24th night

OSI – 700 H St

SAT 26th day

OSI – 64NY Ave roof – erect sign 1

██████████ crew – L'Enfant Plaza rails lift & install

SUN 27th day

OSI – 64NY Ave roof – erect sign 1

██████████ crew – L'Enfant Plaza rails lift & install

██████████
please confirm which days you have Art Display booked for

1. 2100 M St install
2. Chevy Chase install
3. 1350 Conn install

██████████
██████████ will continue with 64 NY Ave ground. Assume completion by Friday evening

RECORD - 0002000


1901 L St brackets are coming from OSI. Arrival into our warehouse is due first thing next week. Installation is by the union contractor [REDACTED]/Greg are dealing with.

ALL FYI

1. GWU Philips Hall breezeway brackets need to be modified due to site conditions. Design completed now by [REDACTED]. Will get [REDACTED] to make these in the next 7 days.
2. Woodys / Homer scaffold design being updated by CS Friday AM with [REDACTED]. Install asap with limited access due to station closures. Greg / Don to resolve access for both scaffold access & installation work access.
3. 1401 NY Ave LED due to ship from China next week ETA into DC Friday 26 Aug

Let me know what I have missed.

[REDACTED]



[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]



Formerly known as [REDACTED]